

County	Name Project	Proposal / Strategy	Total No of Units Approved (Retrofit & New Build)	Current Status	New Build	Retrofit	New Build provided to date	Retrofit provided to date	On Site Date	Cost	Spend to date
Cork City	CNWQR Phase 4C West	Demolition completed previously and New Build homes	20	Stage 4 approved	20	0	0	0	17/06/2025	€10,718,217	€0
Cork City	CNWQR Phase 4F	Demolition and New Build	22	Stage 1 approved	22	0	0	0	No	€9,843,858	€0
Dublin City	Oliver Bond Est Phase 1	Retrofit	58	Stage 1 approved	0	58	0	0	No	€24,604,082	€131,965
Dublin City	Pearse House	Remedial works	78	Stage 1 approved	0	78	0	0	No	€13,821,469	€0
Dublin City	Constitution Hill Phase 2	Retrofit, Amalgamate Extend & New Build	78	Stage 2 approved	42	36	0	0	No	€36,481,915	€0
Dublin City	Matt Talbot Court	Demolition & New Build	92	Stage 3 approved	92	0	0	0	No	€51,596,596	€0
Limerick	College Avenue	New Build	25	Stage 1 approved	25	0	0	0	No	€10,198,303	€0
Limerick	St. Mary's Park Infills	New Build	27	Stage 1 approved	27	0	0	0	No	€11,242,485	€0